

MYSORE CITY CORPORATION

Proceedings of the JnNURM review meeting held on 29.07.09.
9.00 AM. at Old Council Hall, MCC, Mysore

DATE OF MEETING : 29 - 07- 2009
TIME OF MEETING : 9.00 AM
MEETING CHAIRED BY : Commissioner, Mysore City Corporation, Mysore.

SL. No	PERSONS PRESENT	SL. No.	PERSONS PRESENT
1.	Sri Purushotham, Mayor, MCC	15.	Sri Srikantaiah, Corporator & Member of Dist Planning Committee
2.	Smt Sharadamma, Dy Mayor, MCC	16.	Sri Byrappa, Corporator & Member of Dist Planning Committee
3.	Sri K.S. Raykar, Commissioner, MCC	17.	Sri. Sharath H S, IT Officer, JnNURM
4.	Sri Jayanna, Commissioner, MUDA	18.	Smt. Shobha Bhat, HRDO, JnNURM
5.	Sri B.K. Suresh Babu, SE, MCC	19.	Sri Paramesh K.L., SDO, JnNURM
6.	Sri S.A. Chandrakanth, EE, JnNURM, MCC	20.	Sri Lakshman, Convenor, ACICM
7.	Smt Sudha M. V. PD, DUDC, Urban Development Cell.	21.	Sri Udaya Kumar, Member, ACICM
8.	Sri. Honnegowda, EE, KUWS & DB	22.	Sri Swaram Sistla, Head, IMIS, JUSCO
9.	Sri H. M. Nagaraja Murthy, EE, KSRTC.	23.	Sri Nandishwara M, Head (design), JUSCO
10.	Sri Ramachandraiah M.R., AEE, KUWS & DB	24.	A. Gosh, Chief, JUSCO
11.	Sri Ramakrishna, AEE, JnNURM	25.	Santosh Raut, Project In-charge, MSPL, PUnE
12.	Sri A.N. Prasad, AEE, JnNURM	26.	D. Mallikarjuna, Project Manager, NCCL
13.	Sri Prakash, AEE, KUWS&DB		
14.	Sri Padmanabh, Chairman, Dist Planning Committee		

DATE OF PREVIOUS MEETING : 21/07/09
DATE OF NEXT MEETING : 05/08/09
TIME OF NEXT MEETING : 9.00 AM
PLACE OF NEXT MEETING : MCC Meeting Hall, Mysore
PREPARED BY : Shri B. K. Suresh Babu
CIRCULATED BY : Shri B. K. Suresh Babu

Note:

- All are requested to bring the proceedings copy to the meeting.
- The compliance report to be submitted without fail, prior to meeting atleast 2 days in advance.
- The copy of compliance report shall be forwarded to S.E, MCC, Co-ordinator, JnNURM projects who will put up the consolidated report a day advance to the undersigned for perusal.
- A copy of all correspondence to be marked to MCC.

* * * * *

The Superintending Engineer, MCC welcomed the Mayor, Mysore City Corporation, Deputy Mayor, Mysore City Corporation, Commissioner MUDA, Commissioner MCC, all the officers and all the contractors of KUWS & DB for the meeting.

The meeting was chaired by Commissioner Mysore City Corporation, and the progress of works under K.U.W.S & D.B. were reviewed as under.

S N	Name of project	Review Comments in the preceding meeting	Progress achieved / intended
1	2	3	4
1.	<p>Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city Project Cost:RS.65.56 crores.</p> <p>Likely Completion date: Dec. 2010.</p>	<p>The financial progress of Rs. 56.65 crores as against the target of Rs. 56.70 crores has been achieved to end of 15th July 2009. There is short fall of 0.03% and the Executive Engineer assured that this will be made good during the current fortnight.</p> <p>Regarding physical progress it was stated that, out of total requirement of 54.17 Km of MS pipes, 53.86 Km pipes have been procured and laying for a length of 35.10 Km has been completed. Internal lining for the length of 52.92 Km and external guniting for the length of 48.91 Km. is completed. Hydraulic test has been conducted for cumulative length of 15.81 Km.</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 18.93 Km have been laid. Hydraulic test has been conducted for the length of 14.88 Km.</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p> <p>As already instructed in the previous meeting it is reiterated to take Hon'ble Mayor to the work spots where works are in progress.</p> <p>It was brought to the notice that M/s Nagarjuna Construction Company has not made arrangements to execute the works continuously in shifts round the clock though the same has been instructed already.</p> <p>Sri Ramdas, NGO stated that the pipeline works at Agrahara circle is progressing at snail pace causing</p>	<p>The Executive Engineer, KUWS & DB stated that the financial progress of Rs. 59.20 crores as against the target of Rs. 58.18 crores has been achieved to end of July 2009.</p> <p>The Executive Engineer, KUWS & DB stated that regarding physical progress entire length of 54.17 Km of MS pipes have been procured and laying for a length of 35.81 Km has been completed. Internal lining for the length of 53.25 Km and external guniting for the length of 49.11 Km. is completed. Hydraulic test has been conducted for cumulative length of 16.48 Km.</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 18.99 Km have been laid. Hydraulic test has been conducted for the length of 14.88 Km.</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p> <p>It was instructed by the Commissioner, MCC that after laying of the pipelines the filled up earth should be properly compacted and the road surface should be properly maintained. It is stated by Executive Engineer, that in view of the forth coming dasara festivities, concentration is being given for laying of pipe line in city area. The Executive Engineer is directed to speed up the work and to expedite the same at the earliest.</p>

S N	Name of project	Review Comments in the preceding meeting	Progress achieved / intended
		<p>much inconvenience to the public and requested to expedite work in three shifts around the clock.</p> <p>The Executive Engineer is directed to take necessary action in this regard.</p> <p>The representative from M/s Nagarjuna Construction Company may be directed to attend all the review meetings in future regularly to apprise the progress of work.</p>	
2	<p>SCADA; Project Cost:Rs. 5.24 Crs Agency:M/sMechatronics Duration: 9 month Likely Completion date: July. 2009</p>	-	<p>It was stated by Executive Engineer, that erection of 9 Nos flow-meters completed. Radio fixing & telemetry system completed. SCADA instrumentation, Water quality instruments (WQI), flow-meters & actuators procured and erection work is under progress. WTP cabling work is under progress.</p> <p>Further it was stated that project completion date has been postponed from August to September as the flow meter erection could not be taken up during May - June due to summer.</p>
3	<p>24x7 Water supply to Mysore city West Zone Est Cost: Rs.56.07 crs. CSR, Kuvempunagar zones and partEast Zone Est Cost: Rs.45.84 crs Germanpress, Devanoor, Ballal circle zones and part of HLR zone. Likely Completion date: Jan. 2013.</p>	<p>The representative from JUSCO is requested to attend the review meetings regularly henceforth to apprise the progress and the stage of works. (Action EE, KUWS&DB)</p>	<p>It was stated by the Executive Engineer, KUWS&DB that preparatory Phase (Phase I) has started and study undertaken. O&M Plan is approved.</p> <p>Sri Lakshman, convener, ACICM stated that 24x7 water supply has been proposed only for certain topographical area and why not to the whole Mysore city. He expressed it at clear picture is not available regarding the supply of water to areas out side Corporation limits.</p> <p>In reply the Commissioner, MCC explained that issue regarding supply of water to the peri urban area was placed before the meeting conducted at Government level recently and it was suggested at Government level to prepare one comprehensive project. One behalf of MCC the DPR is being addressed by M/s Stup Consultancy and will be attended under JnNURM project.</p>

S N	Name of project	Review Comments in the preceding meeting	Progress achieved / intended
			<p>Sri Lakshman, convener, ACICM stated that regarding laying and designing pipeline, 25 lakhs population has been taken into consideration. Whether it can cater the needs of the outside Corporation limits. In reply the Executive Engineer, KUWS&DB stated that in corporation limits only 300mm pipe line was enough but across corporation limits feeder mains has been designed. Further it was stated that 400 mld of water is being pumped which can cater needs the 30 lakhs population.</p> <p>The JUSCO representatives gave a presentation on the activities. It was stated that topographical survey is in progress and will be completed by September. Door to door survey is also in progress.</p>
4	<p>Augmentation of bulk water supply from river Kabini Project Cost: Rs.108.81 crores. Likely Completion date: Jan 2012.</p>	<p>It was stated by the Executive Engineer that as per action plan the financial expenditure will commence from November 2009.</p> <p>The financial bid has been opened and it was stated that the work order will be issued within 3 days after the tender approved. Maximum days may be (10 days) given to execute the agreement and commencing of the works.</p> <p>Regarding acquisition of private land it was stated that 6(1) notification has been issued. The Asst. Commissioner was instructed to hand over the possession of land in one or two days and the same was accepted by Asst. Commissioner. The Executive Engineer, KUWS&DB is directed to contact the Asst. Commissioner and to take the possession of land.</p> <p>The Executive Engineer, KUWS&DB is directed to ensure that Kabini water supply works are started before August 15, 2009.</p>	<p>It was stated by the Executive Engineer, KUWS&DB that all the land acquisition issues have been sorted out.</p> <p>The private lands at Kembalu & Bedargodu have been handed over and in udboor ½ acre land has been handed over. It was stated by the Executive Engineer for a land near Bogadi, the MUDA Commissioner has agreed to hand over land which is in park area.</p> <p>Regarding Government land it was stated that proposal has been sent to revenue secretary.</p> <p>The Executive Engineer, promised to commence the work before August 15th.</p>

S N	Name of project	Review Comments in the preceding meeting	Progress achieved / intended
		For the smooth and speedy execution of Kabini project one separate Executive Engineer is required. D.O. letter may be addressed to the Chief Secretary requesting for posting of one Executive Engineer immediately. (Action Superintending Engineer, MC C and Project Director, DUDC)	

General:

- The Executive Engineer, KUWS & DB exhibited the photos of works under different stages of execution. It was observed that the photos does not contain the dates on which the works executed. It was directed to depict the dates also on the photos.
- The members pointed out that the board displayed at the project sites does not contain the photo of the Hon'ble Prime Minster. It was directed that all the concerned should see that photo of Hon'ble Prime Minster is displayed on the board wherever JnNURM works are under progress.
- The board should be displayed both in Kannada and English with all the project details.
- Sir Sirkantaiah, Corporator & Member of Dist Planning Committee stated that on the buses plying, the JnNURM details are written in English and suggested to write in Kannada also. The D.C. KSRTC is directed to take necessary action in this regard

The meeting concluded with thanks to all the officers and members present.

Commissioner.
Mysore City Corporation,
Mysore.

Copy submitted for Kind Information:

1. Personal Secretary to District-in-Charge Minister and Minister for Rural Development and Panchayath Raj, to bring to the kind notice of Hon'ble Minister.
2. Member of Lok Sabha, Mysore Constituency, Mysore.
3. Parliamentary Secretary to Chief Minister & Member of Legislative Assembly, Krishnaraja Constituency, Mysore.
4. Member of Legislative Assembly, Chamaraja Constituency, Mysore.
5. Member of Legislative Assembly, Narasimharaja Constituency, Mysore.
6. Member of Legislative Assembly, Chamundeshwari Constituency.
7. Worshipful Mayor, Mysore City Corporation, Mysore.
8. Deputy Mayor, Mysore City Corporation, Mysore.
9. Principal Secretary, Urban Development Department, 4th Floor, Vikasa Soudha, Bangalore.
10. Secretary, Urban Development Department , 4th Floor, Vikasa Soudha, Bangalore.
11. Regional Commissioner, Mysore Division. Mysore.
12. The Managing Director, KUIDFC, Silver Jubilee Block, 2nd Floor, Unity Building Annexe 3rd Cross, Mission Road, Bangalore.
13. The Managing Director, KUWS&DB, No. 6, Jalbhavan, 1st phase, 1st stage, BTM Layout, Bannerghatta Main Road, Bangalore – 560 029.
14. The Managing Director, KSRTC, Kengalhanumanthaiah, Double Road, Shanthinagara, Bangalore.
15. Commissioner, Heritage, Archeology Museum and Heritage, Venkatappa Art Gallery, 19. Kasturaba Road, Bangalore – 1.
16. The Commissioner, Karnataka State Tourism Development Corporation, Kanija Bhavan, Race Course Road, Bangalore –560001

Copy forwarded for information and necessary action.

1. Commissioner, Mysore City Corporation, Mysore.
2. Commissioner, Mysore Urban Development Authority, Mysore.
3. Commissioner, Karnataka Slum Clearance Board, Sheshadripuram, Bangalore.
4. Assistant Commissioner, Mysore.
5. Superintending Engineer, Mysore City Corporation, Mysore.
6. The Divisional Controller, KSRTC, Mysore.
7. Executive Engineer, KUWS&DB, City Division (JnNURM), Yadavagiri, Mysore.
8. Executive Engineer, KSCB, Near Highway Circle, Mysore.
9. Executive Engineer, KSRTC, Mysore Urban Division, Bannimantappa, Mysore.
10. Deputy Director, Heritage, Mysore.
11. Asst. Director, Regional Tourism Office, Old Exhibition Building, Irwin Road, Mysore.

Commissioner,
Mysore City Corporation,
Mysore.