

## MYSORE CITY CORPORATION

### Proceedings of the JnNURM review meeting held. at Old Council Hall, MCC, Mysore

DATE OF MEETING : 07 – 10 - 2009  
 TIME OF MEETING : 9.00 AM  
 MEETING CHAIRED BY : Commissioner, MCC

SL. No	PERSONS PRESENT	SL. No.	PERSONS PRESENT
1.	Sri Purushotham, Mayor, MCC	29.	Sri H.N.Sirkantaiah, Corporator and Member of Dist. Planning Committee.
2.	Sri Siddaraju, MLC	30.	Sri Shivakumar, Corporator
3.	Sri Jayanna, Commissioner, MUDA	31.	Sri Narayana, EX-Mayor, MCC
4.	Sri S.T. Devaraju, Dy. Commissioner, MCC	32.	Sri Muralidhara Jaty, Chairman, Finance Committee, MCC
5.	Sri B.K. Sureshababu, SE, MCC	33.	Smt Shoba Bhat, HRDO, JnNURM, MCC
6.	Sri Shivakumar, S E, MUDA	34.	Sri. Sharath H S, IT Officer, JnNURM
7.	Sri Mahesh, SE, MCC	35.	Sri Chidambar B. S. PHE, PIU, JnNURM
8.	Dr. T.S. Nagaraju, HO, MCC	36.	Sri M. Lakshman, Convener, ACICM
9.	Sri Srinivas, DC, KSRTC	37.	Sri D. Mallikarjua, Project Manager, NCCL
10.	Sri Chandrakanth, EE, JnNURM, MCC	38.	Sri Balu P. Reddy, Project Manager, GKC Project.
11.	Sri Honnegowda, EE, KUWS & DB	39.	Sri A. Ghosh, Chief, JUSCO
12.	Sri Nagaraj Murthy, EE, KSRTC	40.	Sri R. Purohit, Chief, JUSCO
13.	Sri Biligirirangaswamy, EE, KSCB	41.	Sri N.S. Sarkar, Head (IMIS), JUSCO
14.	Sri D.L. Raju, EE, VVWW, MCC	42.	Sri Nandishwara M. Head (Design) JUSCO
15.	Sri Veerabhadraiah B.R. EE, MUDA	43.	Sri D.R. Range gowda, Project Manager, NCCL
16.	Sri Ramchandraiah, AEE, KUWS&DB	44.	Sri V.R. Anjaneyalu, Project Manager, RMN
17.	Sri Sri A.N. Prasad AEE, JnNURM, MCC	45.	Sri Anand Phadtore, Project Manager, Mechatroncis
18.	Sri Ramakrishna, AEE, JnNURM, MCC	46.	Sri Saravanan, Construction Engineer, STUP
19.	Sri M. Basavaraju, AEE, JnNURM, MCC	47.	Sri S. Sethuram, General Manager, P.g. Setty Consultant.
20.	Sri B.C. Kumar, AEE, KSRTC	48.	Sri R.P. Agarwal, GM., M/s Prathyusha Associates.
21.	Sri B. M. Kapnigowda, AEE, KSCB	49.	Sri G. Sivakumar, PM., M/s Prathyusha Associates.
22.	Sri Ramkrishna BN, AEE, JnNURM, MCC	50.	Sri H.S. Mahes, Contractor, KSCB.
23.	Sri Narshimamurthy, AEE, JnNURM, MCC	51.	Sri R. Veeresh, ED., Skill tech
24.	Sri M. R. Raghavengra, AEE, JnNURM, MCC	52.	Sri R.S. Pradeep, Associte Principal Consultant, STUP
25.	Sri Nagendra, Corporator	53.	Sri G. Nagaraju, Contractor, JnNURM
26.	Sri Pradeep Kumar, Corporator	54.	Sri Shivakumar, Contractor, JnNURM
27.	Sri B.L.Byrappa, Corporator and Member of Dist. Planning Committee.		
28.	Sri D Padmanaba, Chairman, Dist. Planning Committee		

DATE OF PREVIOUS MEETING : 16/09/09  
 DATE OF NEXT MEETING : 21/10/09  
 TIME OF NEXT MEETING : 9.00 AM  
 PLACE OF NEXT MEETING : MCC Meeting Hall, Mysore  
 PREPARED BY : Shri B. K. Suresh Babu  
 CIRCULATD BY : Shri B. K. Suresh Babu

Note:

- All are requested to bring the proceedings copy to the meeting.
- The compliance report to be submitted without fail, prior to meeting atleast 2 days in advance.
- The copy of compliance report shall be forwarded to S.E, MCC, Co-ordinator, JnNURM projects who will put up the consolidated report a day advance to the undersigned for perusal.
- A copy of all correspondence to be marked to MCC.

The Superintending Engineer, MCC (JnNURM) welcomed the Worshiful Mayor, Hon'ble MLC Sri Siddaraju, Corporators, Commissioner MUDA, all the officers, Contractors, press media representatives and public for the meeting. The Commissioner MCC chaired the meeting and reviewed the progress as under.

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
1	2	3	4	5
1	Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city Project Cost:RS.65.56 crores Likely Completion date: Dec. 2010.	<p>The Executive Engineer, KUWS &amp; DB stated that the financial progress of Rs. 61.90 crores has been achieved as against the target of Rs. 61.87 crores to the end of 15<sup>th</sup> September 2009. Both the physical and financial progress is ahead of the target.</p> <p>The Executive Engineer, KUWS &amp; DB stated that, regarding physical progress, entire length of 54.17 Km of MS pipes have been procured and laying for a length of 40.66 Km has been completed. Internal lining for the length of 54.17 Km and external guniting for the length of 54.17 Km. is completed. Hydraulic test has been conducted for cumulative length of 22.19 Km.</p> <p>There is no progress in Internal lining. Due to forth coming Dasara Festival, road restoration work have been taken as instructed during the previous meeting. It was stated by the Executive Engineer, KUWS&amp;DB that a team has been formed to attend immediately regarding problems if any in restoration of</p>	<p>The Executive Engineer, KUWS &amp; DB stated that the financial progress of Rs. 63.90 crores has been achieved as against the target of Rs. 63.78 crores to the end of September 2009. Both the physical and financial progress is ahead of the target.</p> <p>The Executive Engineer, KUWS &amp; DB stated that, regarding physical progress, entire length of 54.17 Km of MS pipes have been procured and laying for a length of 41.14 Km has been completed. Internal lining for the length of 54.17 Km and external guniting for the length of 54.17 Km. is completed. Hydraulic test has been conducted for cumulative length of 23.27 Km.</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 19.46 Km have been laid. Hydraulic test has been conducted for the length of 4.73 Km.</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
		<p>road.</p> <p>It was suggested by the Superintending Engineer, JnNURM to EE, KUWS&amp;DB to form help line so that it will be helpful in solving the problems immediately. The Details of help line may be informed to general public through press</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 19.37 Km have been laid. Hydraulic test has been conducted for the length of s</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p>		
2	<p>SCADA; Project Cost:Rs. 5.24 Crs Agency: M/sMechatronics Duration: 9 month Likely Completion date: July. 2009</p>	<p>It was stated by the Executive Engineer, that the erection of equipment has been completed and the software configuration is under process.</p>	<p>It was stated by the Executive Engineer, that the erection of equipment has been completed and the software configuration is under process. WTP cabling work is under progress.</p>	
3	<p>24x7 Water supply to Mysore city West Zone Est Cost: Rs.56.07 crs. CSR, Kuvempunagar zones and partEast Zone Est Cost: Rs.45.84 crs Germanpress, Devanoor, Ballal circle zones and part of HLR zone. Likely Completion date: Jan. 2013.</p>	<p>It was directed by the Worshipful Mayor to conduct separate meeting of JUSCO with all the Corporators and concerned officers and also instructed JUSCO to make the Power Point Presentation of their plan.</p>	<p>The JUSCO made a Power Point Presentation of their plans and organization chart at Mysore.</p>	
4	<p>Augmentation of bulk water supply from river Kabini Project Cost: Rs.108.81 crores. Likely Completion date: Jan 2012.</p>	<p>It was stated by the Executive Engineer, KUWS&amp;DB that tender has been finalized and work has been awarded to the contractor. The programme from local MLA and after leader of Opposition, Sri Siddaramaiah is awaited and on conformation of date from Hon'ble MLA, the foundation stone work will be done.</p>	<p>Sir Byrappa, Corporator protested for not starting the Kabini Water Supply scheme and expressed his displeasure for the inordinate delay. The Executive Engineer, KUWS&amp;DB stated that the Kabini works have been started in Vijayanagar, 4<sup>th</sup> Stage. Sri B.L.Byrappa, Corporator, insisted that the works should be commenced for the initial reach from the in take point.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
			After discussion it was decided to fix up the suitable date for the formal foundation stone and bhoomi pooja ceremony of the project by the Hon'ble District Minister and Local MLA.	
5	<p>Infrastructure Development of Transport System in Mysore.</p> <p>Project Cost: Rs. 85.25 Crs.</p> <p>Tender Prem.: 17.50 % above. (108.59 Cr.)</p> <p>Tender period: 18 months excluding monsoon (3 months monsoon season)</p> <p>Likely Completion date. Oct. 2010.</p>	<p>It was stated by the Divisional Controller, KSRTC that during the execution of sub-way work a unknown storm drain located interrupted sub-way and platform work. After deviating the drain, further works were resumed. And also due to the unexpected rains a City Bus Stand was not able to be completed in all respects before 15.9.09 and also the Hon'ble Transport Minister opined that it would be better to inaugurate only after the work is completed in all respects.</p>	Not discussed	
3	<p>Remodelling of Strom Water Drain (SWD)</p> <p>Project Cost: Rs.384.6 crs.</p> <p>Likely completion date:</p>		<p>The representative from Stup Consultant who has prepared DPR for the Strom Water Drain works made detailed Power Point Presentation of the DPR.</p> <p>The Superintending Engineer, MCC stated that under Strom Water Drain out of 6 valley only 2 valley that is Bannimantap valley and Hebbal valley work has been tackled at the first stage. Bannimantap valley is divided in to 4 packages. Package 1 and 3 has been awarded to M/s RMN infrastructures, Bangalore and 2 and 4 to the M/s Prathyusha Associates Pvt. Ltd. The Hebbal Valley work has been awarded to Sri Shivakumar, Contractor. The works are in progress.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
			The Hon'ble MLC Sri Siddaraju directed the concerned agencies of the above package to expedite the progress of the works and to stick on to the programme submitted by them.	

**General Discussion:**

- Sir Byarappa stated that the JUSCO is not working efficiently and they are not attending to the complaints regarding water supply and they have not made any efforts until today to provide Kaveri water to the J.P.Nagar.
- In reply to this the representative of JUSCO explained that J.P.Nagar at present is entirely dependent on Borewell water and we are trying to reduce the supply of borewell water and to give more Cauvery Water but it is difficult at this moment. After redesigning of the distribution network and detailed study, the problems will be sorted out.
- Sir Lakshman, Convener, ACICM and Sir Nagendra Corporator also stated that the JUSCO is not attending to complaints.
- Sri Shivakumar, Corporator stated that minor complaint should be attended by the JUSCO on the same day and also the Borewell should be maintained by the JUSCO only.
- Sri Nagendra, Corporator, stated that the JUSCO is not following their terms and condition and they are not attending to the complaints given. Further, insisted to take action as per agreement if JUSCO fails to comply all conditions and fail to attend complaints efficiently within one month.
- The Commissioner, MCC stated that JUSCO should attend to the complaints immediately and efficiently and by next meeting all the complaints that Corporators addressed should be tackled. No room should be given for any complaints from the learned councilors in the meeting after one month.
- Sir Lakhsman, Convener, ACICM raised the issue regarding providing water supply to the whole city and stated that out of MCC limits there are 400 MUDA layouts and slums developed by the corporation which is equal to the MCC limits and as discussed in the previous meetings whether it is possible to get the additional funds to extend the services of water supply out side the Corporation limits and whether there is possibility of getting additional amount of the same.
- In reply to this the Commissioner, MCC stated that the Stup Consultant is preparing the DPR and will be submitted to the Government of India for approval and there is possibility of getting additional funds for the same.

The meeting concluded with thanks to one and all by the Superintending Engineer, JnNURM.

Commissioner,  
Mysore City Corporation,  
Mysore.

Copy submitted for Kind Information:

1. Personal Secretary to District-in-Charge Minister and Minister for Rural Development and Panchayath Raj, to bring to the kind notice of Hon'ble Minister.
2. Member of Lok Sabha, Mysore Constituency, Mysore.
3. Parliamentary Secretary to Chief Minister & Member of Legislative Assembly, Krishnaraja Constituency, Mysore.
4. Member of Legislative Assembly, Chamaraja Constituency, Mysore.
5. Member of Legislative Assembly, Narasimharaja Constituency, Mysore.
6. Member of Legislative Assembly, Chamundeshwari Constituency.
7. Sri D.Padmanaba, Chairman, District Planning Committee, Zilla Panchayta, Mysore.
8. Sri H.N.Srikantaiah, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
9. Sri B.L. Byrappa, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
10. Sri M. Jayashankara Swamy, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
11. Worshipful Mayor, Mysore City Corporation, Mysore.
12. Deputy Mayor, Mysore City Corporation, Mysore.
13. Principal Secretary, Urban Development Department, 4<sup>th</sup> Floor, Vikasa Soudha, Bangalore.
14. Secretary, Urban Development Department , 4<sup>th</sup> Floor, Vikasa Soudha, Bangalore.
15. Regional Commissioner, Mysore Division. Mysore.
16. The Managing Director, KUIDFC, Silver Jubilee Block, 2<sup>nd</sup> Floor, Unity Building Annexe 3<sup>rd</sup> Cross, Mission Road, Bangalore.
17. The Managing Director, KUWS&DB, No. 6, Jalbhavan, 1<sup>st</sup> phase, 1<sup>st</sup> stage, BTM Layout, Bannerghatta Main Road, Bangalore – 560 029.
18. The Managing Director, KSRTC, Kengalhanumanthaiah, Double Road, Shanthinagara, Bangalore.
19. Commissioner, Heritage, Archeology Museum and Heritage, Venkatappa Art Gallery, 19. Kasturaba Road, Bangalore – 1.
20. The Commissioner, Karnataka State Tourism Development Corporation, Kanija Bhavan, Race Course Road, Bangalore –560001

Copy forwarded for information and necessary action.

1. Additional Divisional Railway Manager, South West Railway, Mysore.
2. Commissioner, Mysore City Corporation, Mysore.
3. Commissioner, Mysore Urban Development Authority, Mysore.
4. Superintending Engineer, Mysore City Corporation, Mysore.
5. The Divisional Controller, KSRTC, Mysore.
6. Executive Engineer, KUWS&DB, City Division (JnNURM), Yadavagiri, Mysore.
7. Executive Engineer, KSCB, Near Highway Circle, Mysore.
8. Executive Engineer, KSRTC, Mysore Urban Division, Bannimantappa, Mysore.
9. Deputy Director, Heritage, Mysore.
10. Asst. Director, Regional Tourism Office, Old Exhibition Building, Irwin Road, Mysore.
11. Assistant Commissioner, Mysore.

Commissioner,  
Mysore City Corporation,  
Mysore.