

MYSORE CITY CORPORATION

Proceedings of the JnNURM review meeting held. at Old Council Hall, MCC, Mysore

DATE OF MEETING : 16 – 09 - 2009
TIME OF MEETING : 9.00 AM
MEETING CHAIRED BY : Commissioner, MUDA

SL. No	PERSONS PRESENT	SL. No.	PERSONS PRESENT
1.	Sri Purushotham, Mayor, MCC	19.	Sri B.C. Kumar, AEE, KSRTC
2.	Sri B.K. Sureshbabu, SE, MCC	20.	Sri M. Lakshman, Convener, ACICM
3.	Sri Shivakumar, S E, MUDA	21.	Sri D. Mallikarjua, Project Manager, NCCL
4.	Sri Mahesh, SE, MCC	22.	Sri Balu P. Reddy, Project Manager, GKC Project.
5.	Sri M. N. Srinivas, DC, KSRTC	23.	Sri A. Ghosh, Chief, JUSCO
6.	Sri Chandrakanth, EE, JnNUMR, MCC	24.	Sri R. Purohit, Chief, JUSCO
7.	Sri Honnegowda, EE, KUWS & DB	25.	Sri D.R. Range gowda, Project Manager, NCCL
8.	Sri Nagaraj Murthy, EE, KSRTC	26.	Sri V.R. Anjaneyalu, Project Manager, RMN
9.	Sri Rajashekar, Police Inspector, Mysore	27.	Sri Saravanan, Construction Engineer, STUP
10.	Sri Prabhakar B. Bark, Police Inspector, Mysore.	28.	Sri. Sharath H S, IT Officer, JnNURM
11.	Sri D. Padmanabh, Chairman, Dist. Planning Committee	29.	Sri Chidambar B. S. PHE, PIU, JnNURM
12.	Sri Sandesh Swamy, Corporator, MCC	30.	Sri P.V. Ramdas, Project Co-ordinator, CMCA
13.	Sri Nagendra, Corporator, MCC	31.	Sri V. Kumar, Booth Committee Leader (ward no. 23)
14.	Smt Sudha M.V. PD., DUDC	32.	Sri K. S. Karyappa, Booth Committee Leader (ward no. 23)
15.	Sri A.N. Prasad AEE, MCC	33.	Sri K.S. Somashekar, Booth Committee Leader (ward no. 23)
16.	Sri Ramchandraiah, AEE, KUWS&DB	34.	Sri Gangadarappa, Booth Committee Leader (ward no. 23)
17.	Sri Sreedhar, AEE, MCC	35.	Sri G.V. Krishna, Booth Committee Leader (ward no. 23)
18.	Sri Basavaraju, AEE, MCC	36.	Sri Ustad Hussain Architect

DATE OF PREVIOUS MEETING : 02/09/09
DATE OF NEXT MEETING : 7/10/09
TIME OF NEXT MEETING : 9.00 AM
PLACE OF NEXT MEETING : MCC Meeting Hall, Mysore
PREPARED BY : Shri B. K. Suresh Babu
CIRCULATED BY : Shri B. K. Suresh Babu

Note:

- All are requested to bring the proceedings copy to the meeting.
- The compliance report to be submitted without fail, prior to meeting atleast 2 days in advance.
- The copy of compliance report shall be forwarded to S.E, MCC, Co-ordinator, JnNURM projects who will put up the consolidated report a day advance to the undersigned for perusal.
- A copy of all correspondence to be marked to MCC.

The Superintending Engineer, MCC (JnNURM) welcomed the Mayor MCC, Corporator, Commissioner MUDA, all the officers, Contractors and public for the meeting. The Commissioner MUDA Chaired the meeting and reviewed the progress as under.

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
1	2	3	4	5
1	<p>Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city Project Cost:RS.65.56 crores Likely Completion date: Dec. 2010.</p>	<p>The Executive Engineer, KUWS & DB stated that the financial progress of Rs. 61.55 crores has been achieved as against the target of Rs. 60.32 crores to the end of August 2009. Both the physical and financial progress is ahead of the target.</p> <p>It was stressed upon the Executive Engineer, KUWS&DB by the Deputy Commissioner, to complete the restoration work of roads which was dug for laying of pipeline before 10th September, 2009 as agreed by the Executive Engineer, KUWS&DB during the previous meeting, as the Dasara festival is fast approaching.</p> <p>The Executive Engineer, KUWS&DB expressed his inability to complete the restoration work before 10th September 2009 and requested for additional 3-4 days time. It is noted with displeasure. Executive Engineer, KUWS&DB has committed in the previously meeting agreeing to complete the work by 10th September 2009 and he is instructed to stick to his commitment and see that the works are completed in time.</p> <p>In the mean time it was directed to take up the restoration work from City Corporation at the cost of the Water Board, if the Executive Engineer fails to take up the work within 2 or 3 days.</p> <p>It was also decided to address D.O. Letter to the Managing Director, KUWS&DB</p>	<p>The Executive Engineer, KUWS & DB stated that the financial progress of Rs. 61.90 crores has been achieved as against the target of Rs. 61.87 crores to the end of 15th September 2009. Both the physical and financial progress is ahead of the target.</p> <p>The Executive Engineer, KUWS & DB stated that, regarding physical progress, entire length of 54.17 Km of MS pipes have been procured and laying for a length of 40.66 Km has been completed. Internal lining for the length of 54.17 Km and external guniting for the length of 54.17 Km. is completed. Hydraulic test has been conducted for cumulative length of 22.19 Km.</p> <p>There is no progress in Internal lining. Due to forth coming Dasara Festival, road restoration work have been taken as instructed during the previous meeting. It was stated by the Executive Engineer, KUWS&DB that a team has been formed to attend immediately regarding problems if any in restoration of road.</p> <p>It was suggested by the Superintending Engineer, JnNURM to EE, KUWS&DB to form help line so that it will be helpful in solving the problems immediately. The Details of help line may be informed to general public through press</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 19.37 Km have been laid. Hydraulic test has been conducted for the</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
		regarding the lapses on the part of the Executive Engineer, KUWS&DB.	length of s All the 25 Over Head Tanks are under different stages of progress.	
2	SCADA; Project Cost:Rs. 5.24 Crs Agency: M/sMechatronics Duration: 9 month Likely Completion date: July. 2009	Not discussed	It was stated by the Executive Engineer, that the erection of equipment has been completed and the software configuration is under process.	
3	24x7 Water supply to Mysore city West Zone Est Cost: Rs.56.07 crs. CSR, Kuvempunagar zones and partEast Zone Est Cost: Rs.45.84 crs Germanpress, Devanoor, Ballal circle zones and part of HLR zone. Likely Completion date: Jan. 2013.	Not discussed	It was directed by the Worshipful Mayor to conduct separate meeting of JUSCO with all the Corporators and concerned officers and also instructed JUSCO to make the Power Point Presentation of their plan.	
4	Augmentation of bulk water supply from river Kabini Project Cost: Rs.108.81 crores. Likely Completion date: Jan 2012.	Sri Byrappa, Corporator requested for details regarding status of Kabini Project work. In reply the Executive Engineer, KUWS&DB stated that the tender for the work has been finalized in the board and the letter of acceptance is to be issued. Executive Engineer, KUWS&DB is directed to take immediate action to issue letter of acceptance and to see that the works are commenced on 9 th September 2009 as agreed during the meeting without fail, since it is already sufficiently delayed.	It was stated by the Executive Engineer, KUWS&DB that tender has been finalized and work has been awarded to the contractor. The programme from local MLA and after leader of Opposition, Sri Siddaramaiah is awaited and on conformation of date from Hon'ble MLA, the foundation stone work will be done.	
5	Infrastructure Development of Transport System in Mysore. Project Cost: Rs. 85.25 Crs. Tender Prem.: 17.50 % above. (108.59 Cr.) Tender period: 18 months excluding monsoon (3 months	As decided during the previous meeting the Divisional Controller, KSRTC stated that the work of City Bus stand has been completed and is ready for inauguration on 15 th September 2009, before the commencement of the Dasara festival. Its is directed to address letter to the Managing Director,	It was stated by the Divisional Controller, KSRTC that during the execution of sub-way work a unknown storm drain located interrupted sub-way and platform work. After deviating the drain, further works were resumed. And also due to the unexpected rains a City Bus Stand was not able to be completed in all respects before	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
	monsoon season) Likely Completion date. Oct. 2010.	KSRTC requesting to fix up the programme by the Hon'ble minister for Transport for the inauguration of the City Bus Stand on 15 th September 2009.	15.9.09 and also the Hon'ble Transport Minister opined that it would be better to inaugurate only after the work is completed in all respects.	

Public Discussion:

- Sri Lakshman, Convener, ACICM raised the issue regarding providing water supply to the whole city and as per the discussion in the previous meetings whether it is possible to get additional funds to extend the services to the other areas which in further will come under MCC jurisdiction city.
- In reply the Superintending Engineer, JnNURM stated that STUP consultant has been appointed to collect the detailed information in this regard and proposal will be sent to the Government. Based on the data collected and after a report is prepared, meeting will be convened to discuss the issue.
- Sri Padmanabh D, Chairman, Dist. Planning Committee, expressed about non availability of Water Distribution Network maps and requested to produce the map in the next review meeting. The Superintending Engineer, MCC is requested to take necessary action in this regard.
- Secondly Sri Padmanabh D. requested to fix a date for the joint inspection of the Members of JnNURM and Corporators on the works of JnNURM
- Sri Krishna, Leader of 5th Booth Committee (ward no 23) stated they are not getting the clear information regarding the status of projects sent under Public Participation funds and also requested the information regarding the land for construction of Public Library in Gangothri Layout for which they had collected Rs. 3 lakhs. from the public. In reply the MUDA Commissioner stated that the inspection has been conducted and land has been identified and NOC will also be issued shortly. In this regard the Hon'ble Mayor expressed his sincere thanks to the Booth Committee leader for their interest and efforts in collecting the money and ready help regarding any problem related to Corporation.

In the JnNURM review meeting caving in the pipe trench near Ashoka circle in K.M. Puram which occurred on 14.09.2009 and reported by the media as well as in the news paper was discussed in detail.

- The Executive Engineer, KUWS&DB explained that the pipe was recently laid and as the Dasara Festival is approaching very fast and the instructions given by the Deputy Commissioner and Special Officer JnNURM the trench was filled temporarily making way for traffic to the ensuing festival. Since the Hydraulic tests of the pipe are yet to be conducted. The pipe was laid about 3 mtrs. Below the ground level and

above this old Strom Water Drain runs parallelly from K.G. Koppal road in the junction the water supply pipe blocked by the sand bags temporarily. Due to the heavy rain on the whole night of 13.09.2009 water seeped in to bottom of the Strom Water Darin there by pushing the sand bags due to heavy water pressure and due to pipe action surrounding the trench for the length of 30 meters was gust in to the open pipe, there by creating cavity in the road. During the inspection of the site on 14.09.2009 It was observed that the pipeline has been laid for the length of 400 meters out of which only caving has occurred for 30 mtrs length where Strom Water Drain is being encountered. Hence this can be concluded that the catastrophe occurred due to natural calamity of flood and not due to any bad quality of work.

- Sri Lakshman, Convener, ACICM stated that spot inspection was made along with the Engineer, and opined that the calamity occurred due to heavy rain and temporary filling of pipe lines there by concurring with the Executive Engineer KUWS&DB. Also added that there is no lapse on the part of in-charge Engineers or the contractors and in this respect Sri Lakshman has already written to the Deputy Commissioner and Special Officer, JnNURM. Sri Lakshman, also expressed that no disciplinary action needs to be taken against the Engineer or Contractors as it accounts to the moral set back of the concerned personnel.
- Sri Sandesh Swamy, Corporator questioned that why the Executive Engineer, KUWS&DB did not explain the matter in detail to the press then itself ? and also stated to give press report regarding the true facts of the case.
- Sri Nagendra Corporator requested Superintending Engineer, JnNURM to give rejoinder in the press and to erase the doubt in the minds of the general public regarding quality of works.
- On hearing from all, the Hon'ble Mayor who chaired the meeting concluded that proper instruction should be given to the concerned to complete the work are per the specifications after conducting Hydraulic test immediately after the Dasara Festival. If any mistake occurs on the part of Officers, concerned persons involved under JnNURM project and causing inconvenience to the general public will be liable for serious punishment.

Commissioner,
Mysore Urban Development Authority,
Mysore.

Copy submitted for Kind Information:

1. Personal Secretary to District-in-Charge Minister and Minister for Rural Development and Panchayath Raj, to bring to the kind notice of Hon'ble Minister.
2. Member of Lok Sabha, Mysore Constituency, Mysore.
3. Parliamentary Secretary to Chief Minister & Member of Legislative Assembly, Krishnaraja Constituency, Mysore.
4. Member of Legislative Assembly, Chamaraja Constituency, Mysore.
5. Member of Legislative Assembly, Narasimharaja Constituency, Mysore.
6. Member of Legislative Assembly, Chamundeshwari Constituency.
7. Worshipful Mayor, Mysore City Corporation, Mysore.
8. Deputy Mayor, Mysore City Corporation, Mysore.
9. Principal Secretary, Urban Development Department, 4th Floor, Vikasa Soudha, Bangalore.
10. Secretary, Urban Development Department, 4th Floor, Vikasa Soudha, Bangalore.
11. Regional Commissioner, Mysore Division. Mysore.
12. The Managing Director, KUIDFC, Silver Jubilee Block, 2nd Floor, Unity Building Annexe 3rd Cross, Mission Road, Bangalore.
13. The Managing Director, KUWS&DB, No. 6, Jalbhavan, 1st phase, 1st stage, BTM Layout, Bannerghatta Main Road, Bangalore – 560 029.
14. The Managing Director, KSRTC, Kengalhanumanthaiah, Double Road, Shanthinagara, Bangalore.
15. Commissioner, Heritage, Archeology Museum and Heritage, Venkatappa Art Gallery, 19. Kasturaba Road, Bangalore – 1.
16. The Commissioner, Karnataka State Tourism Development Corporation, Kanija Bhavan, Race Course Road, Bangalore –560001

Copy forwarded for information and necessary action.

1. Additional Divisional Railway Manager, South West Railway, Mysore.
2. Commissioner, Mysore City Corporation, Mysore.
3. Commissioner, Mysore Urban Development Authority, Mysore.
4. Superintending Engineer, Mysore City Corporation, Mysore.
5. The Divisional Controller, KSRTC, Mysore.
6. Executive Engineer, KUWS&DB, City Division (JnNURM), Yadavagiri, Mysore.
7. Executive Engineer, KSCB, Near Highway Circle, Mysore.
8. Executive Engineer, KSRTC, Mysore Urban Division, Bannimantappa, Mysore.
9. Deputy Director, Heritage, Mysore.
10. Asst. Director, Regional Tourism Office, Old Exhibition Building, Irwin Road, Mysore.
11. Assistant Commissioner, Mysore.

Commissioner,
Mysore Urban Development Authority,
Mysore.