

MYSORE CITY CORPORATION

Proceedings of the JnNURM review meeting held. at Old Council Hall, MCC, Mysore

DATE OF MEETING : 21 – 10 - 2009
 TIME OF MEETING : 9.00 AM
 MEETING CHAIRED BY : Deputy Commissioner and Special Officer JnNURM

SL. No	PERSONS PRESENT	SL. No.	PERSONS PRESENT
1.	Sri Purushotham, Mayor, MCC	28.	Sri M Jayashankarswamy, Corporator
2.	Smt Sharadamma, Deputy Mayor, MCC	29.	Sri B.L.Byrappa, Corporator and Member of Dist. Planning Committee.
3.	Sri K.S. Raykar, Commissioner, MCC	30.	Sri D Padmanaba, Chairman, Dist. Planning Committee
4.	Sri Jayanna, Commissioner, MUDA	31.	Sri H.N.Sirkantaiah, Corporator and Member of Dist. Planning Committee.
5.	Sri S.T. Devaraju, Dy. Commissioner, MCC	32.	Smt Shoba Bhat, HRDO, JnNURM, MCC
6.	Sri B.K. Sureshababu, SE, JnNURM	33.	Sri. Sharath H S, IT Officer, JnNURM
7.	Sri Shivakumar, S E, MUDA	34.	Sri Chidambar B. S. PHE, PIU, JnNURM
8.	Sri Mahesh, SE, MCC	35.	Sri M. Lakshman, Convener, ACICM
9.	Dr. T.S. Nagaraju, Health Officer, MCC	36.	Sri Ramdas, Project Coordinantor, AMCA
10.	Sri Srinivas, Divisional Controller, KSRTC	37.	Sri R.V. Ravi, Sr. General Manager, NCCL
11.	Sri Chandrakanth, EE, JnNURM, MCC	38.	Sri D. Mallikarjua, Project Manager, NCCL
12.	Sri Honnegowda, EE, KUWS & DB	39.	Sri Balu P. Reddy, Project Manager, GKC Project.
13.	Sri Nagaraj Murthy, EE, KSRTC	40.	Sri N. Balakrishna, Cy. P.M. GKC Project
14.	Sri Biligirirangaswamy, EE, KSCB	41.	Sri A. Ghosh, Chief, JUSCO
15.	Sri M.V.Sudha, Project Director, DUDC	42.	Sri R. Purohit, Chief, JUSCO
16.	Sri Ramchandraiah, AEE, KUWS&DB	43.	Sri D.R. Range gowda, Project Manager, NCCL
17.	Sri Sri A.N. Prasad AEE, JnNURM, MCC	44.	Sri C.A. Rangaraj, Project Coordinator, M/s Skill Tech Engineers and Contractors.
18.	Sri Ramakrishna, AEE, JnNURM, MCC	45.	Sri Madhukar G., Project Director, Horse Heritage Reviaval Project.
19.	Sri Sreedar, AEE, JnNURM, MCC	46.	Sri Irshas Hussain, Architect, PUT Construction.
20.	Sri B.C. Kumar, AEE, KSRTC	47.	Sri G. Shivakumar, P.M., M/s Prathyusha Association.
21.	Sri B. M. Kapnigowda, AEE, KSCB	48.	Sri R.P. Agrawal, G.M. ., M/s Prathyusha Association.
22.	Sri Ramkrishna BN, AEE, JnNURM, MCC	49.	Sri R. Dasu, Secretray, Mysore Slum Dewellers Association.
23.	Sri Narshimamurthy, AEE, JnNURM, MCC	50.	Sri Parimala H.A. Project Engineer, PG. Setty Construction, KSCB
24.	Sri M. R. Raghavendra, AEE, JnNURM, MCC	51.	Sri G.v. Krishna, Booth Committee Leader
25.	Sri Ayub Khan Ex- Mayor	52.	Sri Karyappa, Booth Committee Leader
26.	Sri Narayana Ex-Mayor	53.	Sri Gangadharappa, Booth Committee Leader
27.	Sri Sandes Swamy Corporator	54.	Sri Kumar, Booth Committee Leader

DATE OF PREVIOUS MEETING : 07/10/09
 DATE OF NEXT MEETING : 4/11/09
 TIME OF NEXT MEETING : 9.00 AM
 PLACE OF NEXT MEETING : MCC Meeting Hall, Mysore
 PREPARED BY : Shri B. K. Suresh Babu
 CIRCULATD BY : Shri B. K. Suresh Babu

Note:

- All are requested to bring the proceedings copy to the meeting.
- The compliance report to be submitted without fail, prior to meeting atleast 2 days in advance.
- The copy of compliance report shall be forwarded to S.E, MCC, Co-ordinator, JnNURM projects who will put up the consolidated report a day advance to the undersigned for perusal.
- A copy of all correspondence to be marked to MCC.

The Superintending Engineer, MCC (JnNURM) welcomed the Worshipful Mayor, Deputy Mayor, Deputy Commissioner and Special officer JnNURM, Corporators, Commissioner MCC, Commissioner MUDA, all the officers, Contractors, press media representatives and public for the meeting. The Special officer JnNURM, chaired the meeting and reviewed the progress as under.

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
1	2	3	4	5
1	Remodeling of Water Supply distribution network, automation of system and providing integrated management system for Mysore city Project Cost:RS.65.56 crores Likely Completion date: Dec. 2010.	<p>The Executive Engineer, KUWS & DB stated that the financial progress of Rs. 63.90 crores has been achieved as against the target of Rs. 63.78 crores to the end of September 2009. Both the physical and financial progress is ahead of the target.</p> <p>The Executive Engineer, KUWS & DB stated that, regarding physical progress, entire length of 54.17 Km of MS pipes have been procured and laying for a length of 41.14 Km has been completed. Internal lining for the length of 54.17 Km and external guniting for the length of 54.17 Km. is completed. Hydraulic test has been conducted for cumulative length of 23.27 Km.</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 19.46 Km have been laid. Hydraulic test has been conducted for the length of 4.73 Km.</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p>	<p>The Executive Engineer, KUWS & DB stated that the financial progress of Rs. 64.84 crores has been achieved as against the target of Rs. 64.77 crores up to 15th October 2009. Both the physical and financial progress is ahead of the target.</p> <p>The Executive Engineer, KUWS & DB stated that, regarding physical progress, entire length of 54.17 Km of MS pipes have been procured and laying for a length of 42.42 Km has been completed. Internal lining for the length of 54.17 Km and external guniting for the length of 54.17 Km. is completed. Hydraulic test has been conducted for cumulative length of 26.97 Km.</p> <p>Regarding DI pipe, entire length of 26.90 Km have been procured and a length of 19.68 Km have been laid. Hydraulic test has been conducted for the length of 4.74 Km.</p> <p>All the 25 Over Head Tanks are under different stages of progress.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
2	<p>SCADA; Project Cost:Rs. 5.24 Crs Agency: M/sMechatronics Duration: 9 month Likely Completion date: July. 2009</p>	<p>It was stated by the Executive Engineer, that the erection of equipment has been completed and the software configuration is under process. WTP cabling work is under progress.</p>	<p>It was stated by the Executive Engineer, that the erection of equipment has been completed and the software configuration is under process. WTP cabling work is under progress.</p>	
3	<p>24x7 Water supply to Mysore city West Zone Est Cost: Rs.56.07 crs. CSR, Kuvempunagar zones and partEast Zone Est Cost: Rs.45.84 crs Germanpress, Devanoor, Ballal circle zones and part of HLR zone. Likely Completion date: Jan. 2013.</p>	<p>The JUSCO made a Power Point Presentation of their plans and organization chart at Mysore</p>	<p>All the Corporators expressed their dissatisfaction on the part of JUSCO for not attending the complaints within 24 hours and taking 2-3 days for attending the repairs.</p> <p>In reply to this the General Manager, JUSCO stated the JUSCO authorities are in regular contact with all the Corporators and both the JUSCO engineers and VVWW engineers are working in the field and attending to the complaints and solving the problem.</p> <p>The Commissioner, MCC stated that there are certain areas where really problem is there and priority should be given to such area and problems should be attended within 24 hours. The complaints filed by both public and Corporators should be attended and directed to adhere to the main commitment and to improve the quality of the work.</p> <p>Sri Lakshman, Convener, ACICM stated that JUSCO is not conducting meeting with the Corporators to solve the problems regarding water supply. In reply to this General Manager, JUSCO stated that due to Dasara the regular meeting could not be conducted. However assured to make arrangements to convene a meeting with all Corporators at the earliest and their complaints will be heard.</p> <p>Sri Srikantaiah, Corporator stated that water supply distribution network handed over to JUSCO to improve the efficiency of work but the progress of JUSCO is very slow and not satisfactory.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
			<p>Sir Lakshman, Convener, ACICM stated that no Technical Sub Committee has been formed and no third party inspection conducted. Water supply is an important project and it should be utilized properly. JUSCO should try to solve the problem immediately especially in J.P. Nagar.</p> <p>In reply, the Commissioner, MCC stated that notification was issued in news papers for formation of Technical Committee and there was good response from the public.</p> <p>As per Government of India norms, Anchor NGO is to be constituted first and then further committees to be constituted. Hence, formation of Technical Committee is taking time.</p> <p>Action is under process for constitution of Anchor NGO. After finalizing Anchor NGO, further Technical Committee will be formed.</p> <p>It was stated by the Executive Engineer, KUWS&DB that tender has been floated for 3rd party inspection for JUSCO works.</p> <p>The Special Officer expressed his displeasure on the inaction by the JUSCO in attending the complaints by the Corporators and general public. Such attitude is not tolerable and directed to issue notice to Managing Director, JUSCO in this regard.</p>	
4	<p>Augmentation of bulk water supply from river Kabini Project Cost: Rs.108.81 crores. Likely Completion date: Jan 2012.</p>	<p>Sir Byrappa, Corporator protested for not starting the Kabini Water Supply scheme and expressed his displeasure for the inordinate delay. The Executive Engineer, KUWS&DB stated that the Kabini works have been started in Vijayanagar, 4th Stage. Sri B.L.Byrappa, Corporator, insisted that the works should be commenced for the initial reach from the in take point.</p>	<p>Sri Byrappa, Corporator, stated that date may be fixed at the earliest for foundation stone ceremony of the project and woks commenced.</p> <p>The Special Officer stated that the Hon'ble District Incharge Minister and Hon'ble leader of opposition and local MLA have been approached and confirmation from them is awaited.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
		After discussion it was decided to fix up the suitable date for the formal foundation stone and bhoomi pooja ceremony of the project by the Hon'ble District Minister and Local MLA.		
5	<p>Infrastructure Development of Transport System in Mysore.</p> <p>Project Cost: Rs. 85.25 Crs.</p> <p>Tender Prem.: 17.50 % above. (108.59 Cr.)</p> <p>Tender period: 18 months excluding monsoon (3 months monsoon season)</p> <p>Likely Completion date. Oct. 2010.</p>	Not discussed	<p>The inauguration of City Bus Stand was discussed. Sri Sandesh Swamy and Sri Ayub Khan, Corporators expressed their opinion for early inauguration of the bus stand, as public is facing much inconvenience.</p> <p>In reply to this the Deputy Commissioner and Special Officer, JnNURM stated that Hon'ble Central Urban development Minister has been approached for the inauguration of City Bus Stand at Mysore and confirmation from Hon'ble Minister is awaited, and assured to take necessary action for early inauguration.</p>	
6	<p>Rehabilitation of 20 selected slums of Mysore City.</p> <p>Project cost: Rs. 45.27 crs</p> <p><u>Phase – 1</u></p> <p>Likely Completion date: Dec. 2012.</p>	Not discuss	It was decided to have inspection of all the slum works along with Worshipful Mayor and all Corporators on 22.10.2009	
7	<p>Upgrading 2 lane outer ring road to 6 lane along with service road from Mysore-Bangalore road to Mysore Nanjungud road (0 to 25 km western side) and upgrading 4 lane outer ring road to 6 lane along with service road from Mysore-Bangalore road to Mysore-Bannur road (0 to 7.49 km – Eastern side)</p> <p>Project Cost: Rs. 219.03 Crs.</p> <p>Date of Approval: 15.02.08.</p> <p>Likely Completion date July 2011</p>	Not discussed	<p>It was stated by the Commissioner, MUDA that direction has been received from the Government for inviting fresh tender and accordingly action is being taken to invite fresh tenders.</p> <p>It was directed by the Special Officer to invite short term tenders immediately.</p>	

S N	Name of project	Review comments in the preceding meeting	Progress achieved / intended	rem.
8	Remodelling of Strom Water Drain (SWD) Project Cost: Rs.384.6 crs. Likely completion date:	<p>The representative from Stup Consultant who has prepared DPR for the Strom Water Drain works made detailed Power Point Presentation of the DPR.</p> <p>The Superintending Engineer, MCC stated that under Strom Water Drain out of 6 valley only 2 valley that is Bannimantap valley and Hebbal valley work has been tackled at the first stage. Bannimantap valley is divided in to 4 packages. Package 1 and 3 has been awarded to M/s RMN infrastructures, Bangalore and 2 and 4 to the M/s Prathyusha Associates Pvt. Ltd. The Hebbal Valley work has been awarded to Sri Shivakumar, Contractor. The works are in progress.</p> <p>The Hon'ble MLC Sri Siddaraju directed the concerned agencies of the above package to expedite the progress of the works and to stick on to the programme submitted by them.</p>	It was stated by Superintending Engineer, JnNURM that the works in all the 5 packages in Bannimaatap Valley and Hebbal Kere Valley are under progress.	
9	Heritage: Providing Infrastructure facilities to Heritage buildings and circles of Mysore Project Cost: 20.00 crores.	Not discussed.	It was stated by the Commissioner, MCC that DPR has been apprised by the Government of India and likely to be placed before Central Sanctioning Committee on 30.10.2009	
10	EWS Housing and Infrastructure Development in Corporation Limits. Under BSUP. Project cost: 52.35 Crores. Likely completion date:		It was stated by the Commissioner, MCC that 4305 houses has been identified and proposal has been sent to Government of India on February 2009. Due to limitation of funds only 1806 houses were approved. On 09.09.2009 DPR has been submitted to Government of India by SLNA and the approval of Government of India is being awaited.	

General Discussion:

- It was directed to distribute printed hand bill to the information of Public wherever works are under progress. All the implementing agencies are directed to take suitable action in this regard.
- It was directed to open an 24 × 7 help line unit for JnNURM
- The Citizen Committee Leader, Kumar, sought for the stages of the project under Community Participation Funds and expressed their displeasure regarding not getting proper information in this regard. They were directed to contact Superintending Engineer JnNURM and PIU and required information can be obtained.

Deputy Commissioner
& Special Officer for JnNURM Project,
Mysore.

Copy submitted for Kind Information:

1. Personal Secretary to District-in-Charge Minister and Minister for Rural Development and Panchayath Raj, to bring to the kind notice of Hon'ble Minister.
2. Member of Lok Sabha, Mysore Constituency, Mysore.
3. Parliamentary Secretary to Chief Minister & Member of Legislative Assembly, Krishnaraja Constituency, Mysore.
4. Member of Legislative Assembly, Chamaraja Constituency, Mysore.
5. Member of Legislative Assembly, Narasimharaja Constituency, Mysore.
6. Member of Legislative Assembly, Chamundeshwari Constituency.
7. Sri D.Padmanaba, Chairman, District Planning Committee, Zilla Panchayat, Mysore.
8. Sri H.N.Srikantaiah, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
9. Sri B.L. Byrappa, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
10. Sri M. Jayashankara Swamy, Corporator and Member of District Planning Committee, Zilla Panchayat, Mysore
11. Worshipful Mayor, Mysore City Corporation, Mysore.
12. Deputy Mayor, Mysore City Corporation, Mysore.
13. Principal Secretary, Urban Development Department, 4th Floor, Vikasa Soudha, Bangalore.
14. Secretary, Urban Development Department , 4th Floor, Vikasa Soudha, Bangalore.
15. Regional Commissioner, Mysore Division. Mysore.
16. The Managing Director, KUIDFC, Silver Jubilee Block, 2nd Floor, Unity Building Annexe 3rd Cross, Mission Road, Bangalore.
17. The Managing Director, KUWS&DB, No. 6, Jalbhavan, 1st phase, 1st stage, BTM Layout, Bannerghatta Main Road, Bangalore – 560 029.
18. The Managing Director, KSRTC, Kengalhanumanthaiah, Double Road, Shanthinagara, Banglaore.
19. Commissioner, Heritage, Archeology Museum and Heritage, Venkatappa Art Gallery, 19. Kasturaba Road, Bangalore – 1.
20. The Commissioner, Karnataka State Tourism Development Corporation, Kanija Bhavan, Race Course Road, Bangalore –560001

Copy forwarded for information and necessary action.

1. Additional Divisional Railway Manager, South West Railway, Mysore.
2. Commissioner, Mysore City Corporation, Mysore.
3. Commissioner, Mysore Urban Development Authority, Mysore.
4. Superintending Engineer, Mysore City Corporation, Mysore.
5. The Divisional Controller, KSRTC, Mysore.
6. Executive Engineer, KUWS&DB, City Division (JnNURM), Yadavagiri, Mysore.
7. Executive Engineer, KSCB, Near Highway Circle, Mysore.
8. Executive Engineer, KSRTC, Mysore Urban Division, Bannimantappa, Mysore.
9. Deputy Director, Heritage, Mysore.
10. Asst. Director, Regional Tourism Office, Old Exhibition Building, Irwin Road, Mysore.
11. Assistant Commissioner, Mysore.

Deputy Commissioner
& Special Officer for JnNURM Project,
Mysore