

## DETAILS OF CPF WORKS UNDER JNNURM IN MYSORE CITY

List of works Approved by Government of India.

Physical and Financial Status as on 31.12.2011

Sl. No.	Zone No.	Ward No.	Name of Work	Estimate Cost (Rs. In lakhs)	Financial Progress (Rs. In lakhs)	Physical Status
1	2	12	Construction of Library Building and interlock paving in B-Block, J.P. Nagar.	10.00	9.78	Work Completed
2	2	12	Construction of Library Building and interlock paving in D-Block, J.P. Nagar.	10.00	9.78	Work Completed
3	2	12	Construction of Library Building and interlock paving in park at 26th Main road, J.P. Nagar.	10.00	9.53	Work Completed
4	4	23	Construction of Library Building at Gangothri layout.	10.00	6.29	Up to roof level
5	5	26	Construction of Stree Shakthi Bhavan and improvements to park at 26th cross in Hebbal	10.00	8.38	Work Completed.
6	5	27	Construction of Anganvadi building and water storage tank (Rain water harvesting) at Hebbal 1st stage.	10.00	-	Tender has been process
7	5	25	Construction of Community hall at Manchegowdana koppal, Phase 1.	10.00	9.92	Work Completed.
8	7	41	Construction of Anganvadi and Stree Shakthi Bhavan in Veeranagere.	10.00	9.90	Work Completed.
9	9	65	Bio-methanation project for processing Bio-degradable waste of capacity 1 mt. per day into methane gas and manure.	10.00	5.00	Work to be commenced shortly by NIE Crest
10	9	65	Bio-methanation project for processing Bio-degradable waste of capacity 1 mt. per day into methane gas and manure.	10.00	5.00	Work to be commenced shortly by NIE Crest
			<b>TOTAL</b>	<b>100.00</b>	<b>73.58</b>	