

**Proceedings of the JnNURM Review meeting held on 04<sup>th</sup> November  
2010 at MUDA Office**

**Members Present:**

1.	Sri S.A. Ramdas Hon'ble Minister for Medical education and District Incharge Minister, GOK - Chairman	11.	Smt Pushplatha Jagnath, Deputy Mayor, MCC, Mysore - Invitees
2.	Sri Adagur H Vishwanath Member of Parliament - Member	12.	Sri Mahesh, Superintending Engineer, MCC, Mysore
3.	Sri Tanveer Sait, Member of MLA, Mysore	13.	Sri D. Biligirangswamy, Executive Engineer, KSCB, Mysore
4.	Sri Satish (Sandesh Swamy) Mayor, MCC, Mysore - Member	14.	Sri Kishorkumar, Executive Engineer, MCC
5.	Sri Harsha Gupta IAS Deputy Commissioner, Mysore - Member	15.	Sri Subramanya, EE, VVWW, Mysore
6.	Sri K.S. Raykar, MCC, Mysore - Member Secretary	16.	Sri Subbegowda S. Executive Engineer, KUWS & DB, Mysore
7.	Sri Jayanna, Commissioner, MUDA, Mysore - Member	17.	Sri Veerbadrayya, Executive Engineer, MUDA, Mysore
<b>Invitees</b>		18.	Sri Chamarajegowda, Executive Engineer, JnNURM, MCC, Mysore
8.	Sri Srinivas, DC, KSRTC, Mysore	19.	Sri Vijayakumar, Deputy Director, Zoo Authority, Mysore
9.	Sri Suresh Babu Superintending Engineer, JnNURM, MCC, Mysore	20.	Sri N. Jayram, Assist. Director, Tourism, Mysore
10.	Sri Shivkumar, Superintending Engineer, MUDA, Mysore	21.	Smt Zehera Naseem, PD, DUDC,

At the outset, Commissioner MCC welcomed the chairman and all the members present to the meeting.

Hon'ble Minister enquired about the status of JnNURM Project and also about the nodal agency of the JnNURM in Mysore city. Deputy Commissioner, Mysore informed that Project Implementation Unit and SE, JnNURM is functioning as Nodal Agency. In turn, Hon'ble MP explained that as per JnNURM guidelines, Commissioner, MCC is responsible for implementation of JnNURM. In reply, Commissioner, MCC said that though the local body is the recognised agency as per NURM guidelines, situation is different in Karnataka as there are many independent implementing agencies and MCC is implementing only few project directly and is the nodal agency for all.

Commissioner, MCC also explained that CDP was prepared in 2006 and approved for Rs. 1834.00 Crores. GOI has fixed ACA to states based on total population, urban population and BPL Population and as per these criterias the ACA available to Karnataka State is Rs. 1374.00 Crores, of which Rs. 662.00 Crores is made available to Bangalore and Rs. 685.00 Crore to Mysore. Out of 685.00 Crores of ACA available for Mysore City, 9 UIG Projects are approved, 4 BSUP Project have been approved at a cost of Rs. 254.00 crores totalling to Rs. 1330.00 Crores, with ACA for Rs. 1107.00 Crores projects. Also 7 Projects sent to GOI costing 524.00 Crores are not approved in view of non availability of ACA to the State.

Thereafter individual implimenting agencies explained about their projects.

## **1. Remodelling of water supply distribution network :**

EE, KUWS&DB, City division, Mysore informed that 25 water tanks were to be constructed in this project, out of which 24 water tanks are already completed and one is nearing completion. He also said, 24x7 water supply scheme is being implemented in Mysore city and for this already 242 KM of Distribution network is laid and in nearly 6700 connections, 24x7 are commissioned. An amount of Rs. 92.38 Crores is released for this Project and till the end of October 2010, Rs. 97.10 Crore is spent. He also explained that this project will be completed before December 2012 Commissioner, MCC stated that initially 1,17,000 connections were envisaged under the project. However it is identified that 1,76,000 connections are to be provided and as against 900 Km of pipe line 1709 Km pipe line is required to be replaced. This has resulted in additional project cost of Rs. 125.00 Crores which is inclusive of tender premium.

Hon'ble Minister enquired about whether this has been approved by Corporation council. In response, the Commissioner, MCC explained that, as per the terms of agreement, the tenderer has one year study period and the implementation is there after. According to the study report, which is also vetted by KUWS&DB, additional 790.00 KM of pipe line and 56000 additional house service connections over and above contract has necessitated this additional of Rs. 125.00 Crores. He also said, this report has been received in August 2010 and there has been discussion at Govt level about this additional Rs. 125.000 Crores. MCC, Commissioner, also reported that on 06.04.2009 in meeting headed by Principal Secretary UDD and Principal Secretary Tourism it was resolved to fund the additional cost of tender premium by way of 50% of Government Funding and 50% by raising institutional finance by Board to be adjusted while releasing SFC untied devolution. Further, he informed that, in the recent meeting, Chief Secretary, GOK has instructed MCC to mobilise this amount through beneficiary contribution from users. Commissioner MCC told that unauthorised connections will be covered in this scheme and deposit for regularisation of these unauthorised connections will be added in the water bill. Commissioner also said that as per the condition of contract 10000 connections should be brought under 24x7 by October end. Additional 20000 connections are to be given by Jan 2011 and thereafter 20000 connections by next 6 months each. Hon'ble minister asked the commissioner to put both these issues before Corporation Council.

Executive Engineer, KUWS&DB informed that Bulk water supply scheme from Kabini river has been approved at Rs. 108.80 Crores and till date Rs. 45.00 Crores has been spent as against fund release of Rs. 27.00 Crores. He further said that, in this project laying of 27.00 KM of MS Pipe has been completed out of 31.00 KM and work will be completed by December 2011. He also said that action has been initiated for land acquisition to construct water purification unit and head works and some part of the land is to be de notified at Government level. EE added that the expenditure is more than the fund released and hence requested for release of funds.

On enquiry by the Hon'ble Minister about reason for non release of funds, Commissioner, MCC said that utilisation certificates are already submitted, but Government of India has insisted that funds will be released after State Government constitutes Metropolitan Planning Committee and implements Community Participation Law. To a question by Hon'ble MP about quality of work, the Executive Engineer KUWS&DB informed that M/s CIVIL AID, Bangalore and M/s Chandan, Chennai have been appointed as third party consultant for water supply projects and Quality Control is monitored regularly.

## **Municipal solid waste management project**

Commissioner MCC said that under this scheme different vehicles have been purchased and GPS tracking system is installed for vehicles. Further work order has been issued for development of landfill site and capping of the existing Waste deposited in the Vidyaranyaapuram and preliminary preparatory work is going on.

The Hon'ble Minister enquired the action taken on GPS reports and instructed to put Contact number on all the SWM vehicles so that public can inform about these vehicles if there are Commissions and Omissions.

## **Storm water Drain**

Speaking on the occasion, Superintending Engineer JnNURM said that central Government has approved DPR of Rs. 347.24 Crores for six valleys in Mysore city. However GOI as capped the releases to Rs. 100.00 Crores. Hence works of only Bannimantapa and Hebbal vallies have been taken up. He also informed that, funds released is Rs, 31.25 Crores and progress is Rs. 64.00 Crores. Superintending Engineer also informed that work will be speeded up and completed once funds are released by the Government.

Hon'ble Minister instructed to put the proposal for release of the fund before the Government. In this regard it was resolved to take a delegation to New Delhi to meet Hon'ble Urban Development Minister, Government of India along with Member of Parliament after November 15<sup>th</sup>. 2010.

## **MUDA Work**

Hon'ble Minister felt that work on upgradation of ring road is going on very slowly. It is necessary to conduct a separate meeting on this at a future date.

## **KSRTC Works**

Divisional Controller, KSRTC informed that works of Moffusil Bus stand, Bus stand at Naidu Nagar and City Bus Stand have been completed and Bus Stands are commissioned. He also said, roof work has been completed for Satagalli and Elawala Bus stand and road/other works are in progress. Regarding Bus shelter at Chamundi hill, it is informed that roof work is under progress and work will be completed By March 2011.

Further he informed that if 1 Acre 10 Guntas of land adjacent to city Bus stand is made available to KSRTC by Palace Board, it will help to improve balance portion of city bus stand. It was resolved to move a proposal in this regard to Chief Secretary.

## **Development of Heritage Core**

Commissioner MCC said that project of Rs. 39.45 Crores has been approved and in this project development of road around palace, development of interior of Town Hall conservation of Town Hall, under ground Vehicle Parking facility near Town Hall and Development of park and construction of Tanga Stand at 20 Places in Mysore City has been included. He informed that tenders have been invited, bids opened and proposals would be submitted to Government for approval and action will be taken to start this work before December/Jan 2010.

Deputy Commissioner Mysore expressed that, he has been appointed as special officer JnNURM in Mysore City but no structure has been given to be Committee to be headed by the Deputy Commissioner. Hence the proposal was sent to SLNA to constitute an executive committee. The SLNA has directed to bring the issue before the committee formed under the chairmanship of district incharge Minister. Accordingly Deputy Commissioner posed the issue. After detailed discussion, it was decided to constitute an official executive committee as indicated below.

1. Deputy commissioner, Mysore as Special officer JnNURM
2. Commissioner, Mysore City corporation
3. Commissioner, Mysore Urban Development Authority
4. Superintending Engineer JnNURM Mysore city corporation
5. Superintending Engineer, Mysore Urban Development Authority
6. Divisional Controller, KSRTC
7. Executive Engineer, KUWS&DB
8. Executive Engineer, KSCB
9. Assistant Director, Tourism.

Further, it was decided that this committee shall meet once in a month and any issues which are to be posed to Government by any department officers who are members of this committee shall be discussed upon in this committee and proposals submitted to respective Departments along with meeting proceedings of this committee for further necessary action.

Further, Hon'ble Minister felt that a separate meeting be held for detailed discussion of BSUP Works and he informed that all efforts will be made for getting early release of funds. Minister also said that next meeting will be held soon and projects will be inspected by him before conducting meeting.

Lastly meeting was concluded with thanks.

(Sri S A Ramdas)  
Hon'ble Minister for Medical Education  
and District  
incharge Minister, GOK